



City of Grover Beach

Street Rehabilitation & Repair Program

Your Measure K-14 TAX DOLLAR\$ AT WORK!

Weekly Construction Update: September 4, 2017

The City is continuing the multi-year project to rehabilitate streets utilizing voter approved bond funds generated by Measure K-14. To date the City has expended approximately \$6 million of the total \$48 million project budget on previous contracts for street repair. The current contract will expend approximately \$7 million. More information on this project and Measure K in general can be found on the City's website which can be accessed by following this link: <http://www.grover.org/index.aspx?NID=321>.

1. The City's contractor began installation of a new 6" water main in **North 3rd Street, from Ocean View to the northern City limit**. The street will be closed to through traffic, but remain open to residents during the duration of the work. This work is expected to be completed by mid-September. Water will be shut off on Wednesday, September 13th in order to complete the installation.
2. A broadband communication company is installing cables below and above ground at various locations throughout the City. This work is under the direction of your Public Works Department, but is not part of the Measure K-14 street repair work.
3. The City's contractor will complete the final paving around the new concrete cross-gutter improvements installed at **South 4th Street at Mentone Avenue and South 4th Street at Trouville Avenue**. The intersections will be closed for about four hours on Tuesday, September 5th while the asphalt is installed.
4. On Monday, September 18th, the City's contractor will begin installing a new 6" water main extension on **South 13th Street at the Manhattan Avenue intersection**. It is likely this intersection will be closed during working hours. This work will be ongoing for a minimum of two weeks.
5. A new 10" water main on **North 16th Street between Brighton and Newport Avenues** is expected to begin the week of September 20th.
6. Asphalt pavement work is expected to begin this fall. Specific locations and durations will be identified as we get closer to that time.

This status update is intended to inform the public on the status of the Measure K-14 Street Rehabilitation and Repair Project. Field conditions and work progress are monitored daily and are subject to change daily. As a result, the dates indicated in this update are also subject to change. Schedule and location information is most accurate within three weeks of the date of this posting. Information will be updated weekly.



keywords:

**GROVER BEACH STREET
REHAB & REPAIR
NEWS & UPDATES**

For questions regarding this project, please contact the Grover Beach Public Works Department
154 South 8th Street, Grover Beach
at 805-473-4520 or by email at
publicworks@groverbeach.org

