



City of Grover Beach

Street Rehabilitation & Repair Program

Your Measure K TAX DOLLAR\$ AT WORK!

Weekly Construction Update: November 27, 2017

The City is continuing the multi-year project to rehabilitate streets utilizing voter approved bond funds generated by Measure K. To date the City has expended approximately \$6 million of the total \$48 million project budget on previous contracts for street repair. The current contract will expend approximately \$7 million. More information on this project and Measure K in general can be found on the City's website which can be accessed by following this link: <http://www.grover.org/index.aspx?NID=321>.

1. The City will be conducting the following water system work over the next two weeks:
 - Replacement of waterline on **North 16th Street**, between Brighton Avenue and Newport Avenue on Monday, December 4th
 - Abandonment of 2" diameter water main on **North 16th Street**, between Brighton Avenue and Newport Avenue on Tuesday, December 5th;This will require temporary water service shut downs. Notifications will be distributed in advance to affected properties.
2. Demolition of existing and construction of new accessible curb ramps on **Mentone Avenue**, between South 5th Street and the eastern City Limit, on **3rd Street**, between Long Branch Avenue and the northern City Limit, on **Newport Avenue**, between Front Street and North 4th Street, and on **South 13th Street**, between West Grand Avenue and Farroll Road will continue for several weeks. Expect minor traffic delays while the work is being performed.
3. Demolition of the existing cross gutters on **Mentone Avenue at South 5th Street** began this week and will continue until December 8th. Construction of the new cross gutters will begin on December 10th. Expect minor traffic delays while the work is being performed.
4. Stormwater infiltrators will be installed on **Mentone Avenue, South 3rd Street, and Newport Avenue** over the next two weeks. These infiltrators allow stormwater to permeate and replenish the groundwater during rainfall events. Expect minor traffic delays while the work is being performed.
5. Paving of **South 8th Street**, between Seabright Avenue and Farroll Road, will be conducted the week of December 11th. The road will be closed to thru traffic during the paving operation.
6. Asphalt pavement work is expected to begin on **Mentone Avenue** and on **3rd Street** following completion of South 8th Street work.

This status update is intended to inform the public on the status of the Measure K-14 Street Rehabilitation and Repair Project. Field conditions and work progress are monitored daily and are subject to change daily. As a result, the dates indicated in this update are also subject to change. Schedule and location information is most accurate within three weeks of the date of this posting. Information will be updated weekly.



keywords:

**GROVER BEACH STREET
REHAB & REPAIR
NEWS & UPDATES**

For questions regarding this project, please contact the Grover Beach Public Works Department
154 South 8th Street, Grover Beach
at 805-473-4520 or by email at
publicworks@groverbeach.org

